

Date work to begin	7/29/2015
Issues	Siemens Bus modification issue surrounding existing switchgear.
Solutions	Siemens will install removable links in existing switchgear to allow for isolation between old and new switchgear.
Progress during current week	CCVT's arrived and are placed on stands; Began wiring of Alstom 138kV breaker; Began installing jumpers between Bus and disconnect switches;
Goals for next week	Finish jumpers on Bus; Begin wiring transformer; Begin wiring CCVT's;
Expected completion date	12/15/2015



