







ID	Task Name	Duration	Start	Finish	Predecessors	Successors	4, '12		
							M	T	
1	<b>RMU11 monarch Upgrade</b>	<b>117 days</b>	<b>Thu 10/15/15</b>	<b>Fri 3/25/16</b>					
2									
3	<b>Project Startup Activities</b>	<b>47 days</b>	<b>Thu 10/15/15</b>	<b>Fri 12/18/15</b>					
4	Quote Acceptance	0 days	Thu 10/15/15	Thu 10/15/15		5			
5	<b>Milestone #1 RMU11 - Upon Quote Acceptance</b>	0 days	Thu 10/15/15	Thu 10/15/15	4				
6	Project Kick Off Meeting (OSI & RMU)	1 day	Wed 12/2/15	Wed 12/2/15		7			
7	Approve Project Schedule (RMU)	2 days	Thu 12/3/15	Fri 12/4/15	6	8			
8	Upgrade Design (OSI)	10 days	Mon 12/7/15	Fri 12/18/15	7				
9	All HW Upgrade Arrives at OSI	1 day	Mon 12/7/15	Mon 12/7/15		16			
10									
11	<b>Documentation</b>	<b>5 days</b>	<b>Mon 2/29/16</b>	<b>Fri 3/4/16</b>					
12	Provide Upgrade Plan (OSI)	1 day	Mon 2/29/16	Mon 2/29/16	36	13FF+4 days			
13	Approval of Upgrade Plan (RMU)	1 day	Fri 3/4/16	Fri 3/4/16	12FF+4 days				
14									
15	<b>System Build</b>	<b>29 days</b>	<b>Tue 12/8/15</b>	<b>Fri 1/15/16</b>					
16	Stage Test System (OSI)	3 days	Tue 12/8/15	Thu 12/10/15	9	17			
17	Network Engineering (OSI)	5 days	Fri 12/11/15	Thu 12/17/15	16	18			
18	Hardware Quality Inspection (OSI)	1 day	Fri 12/18/15	Fri 12/18/15	17	19			
19	monarch Software System Build (OSI)	1 wk	Mon 12/21/15	Fri 12/25/15	18	20			
20	System Integration (OSI)	1 wk	Mon 12/28/15	Fri 1/1/16	19	21			
21	System Quality Inspection (OSI)	1 day	Mon 1/4/16	Mon 1/4/16	20	22			
22	System Inspection Cleanup (OSI)	4 days	Tue 1/5/16	Fri 1/8/16	21	23			
23	Authorization to Start Factory Testing (OSI)	5 days	Mon 1/11/16	Fri 1/15/16	22	26			
24									
25	<b>Testing</b>	<b>35 days</b>	<b>Mon 1/18/16</b>	<b>Fri 3/4/16</b>					
26	Factory Testing (OSI)	10 days	Mon 1/18/16	Fri 1/29/16	23	27			
27	System Quality Inspection (OSI)	1 day	Mon 2/1/16	Mon 2/1/16	26	28			
28	Factory Testing Cleanup (OSI)	4 days	Tue 2/2/16	Fri 2/5/16	27	29			
29	Remote Maintenance Console Upgrade (OSI w/RMU)	1 day	Mon 2/8/16	Mon 2/8/16	28	30			
30	System Variance Review (OSI)	4 days	Tue 2/9/16	Fri 2/12/16	29	31			
31	Authorization to Ship (OSI)	5 days	Mon 2/15/16	Fri 2/19/16	30	35			
32	Authorization to Upgrade (OSI)	5 days	Mon 2/29/16	Fri 3/4/16	36				
33									
34	<b>Shipping</b>	<b>5 days</b>	<b>Mon 2/22/16</b>	<b>Fri 2/26/16</b>					
35	Send RMU the Hardware (OSI)	1 day	Mon 2/22/16	Mon 2/22/16	31	36			
36	Hardware arrives at RMU	4 days	Tue 2/23/16	Fri 2/26/16	35	32,12,39FF+6 days			
37									
38	<b>On Site Activities</b>	<b>15 days</b>	<b>Mon 3/7/16</b>	<b>Fri 3/25/16</b>					

Project: RMU11 monarch SW Upgrad Date: 11.11.15	Task		Milestone		External Tasks	
	Split		Summary		External Milestone	
	Progress		Project Summary		Deadline	

ID	Task Name	Duration	Start	Finish	Predecessors	Successors	4, '12		
							M	T	
39	Hardware Staging and Wiring (OSI)	1 day	Mon 3/7/16	Mon 3/7/16	36FF+6 days	40			
40	Perform on-site upgrade (OSI @ RMU)	4 days	Tue 3/8/16	Fri 3/11/16	39	41			
41	Post Cutover Support (OSI)	2 wks	Mon 3/14/16	Fri 3/25/16	40	42			
42	<b>Milestone #2 RMU11 - Upon Project Completion</b>	0 days	Fri 3/25/16	Fri 3/25/16	41	43			
43	Transition to Customer Support (OSI)	0 days	Fri 3/25/16	Fri 3/25/16	42				

Project: RMU11 monarch SW Upgrad  
Date: 11.11.15

- Task 
- Split 
- Progress 

- Milestone 
- Summary 
- Project Summary 

- External Tasks 
- External Milestone 
- Deadline 